


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the 4th Quarter, CY 2014
Province of Cavite

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DILG-PCF	Kawit, Cavite	3,000,000.00	12/3/2012		81.10%	2,433,275.46		implemented
DILG-PCF	Tanza, Cavite	7,000,000.00	7/9/2012		100%	7,000,000.00		implemented
DILG-LGSF	Kawit, Cavite	35,000,000.00	12/28/2011		69.42%	24,298,943.52		partially implemented with approved PR
DA-RIVA-Binhian sa Lalawigan	Province Wide	1,000,000.00	10-17-000		72.34%	723,431.49		Implemented
DA-RIVA-Satellite Green House	Agriculture Office	400,000.00	11/27/2013		0%	-		PR and Program of work in process
DOLE	Province Wide	750,000.00	12/29/2014		0%	-		Implemented
DOH Medical Assistance	Provincial Hospitals	16,000,000.00	12/12/2014		12.04%	1,926,773.90		
DOH-RIVA-PIPH	PHO	4,140,153.20	March 2013	December 2014	97.06%	4,018,610.50		Implemented
DOH-TB DOTS	PHO	1,200,000.00	March 2013	December 2014	100%	1,200,000.00		
DOH-RIVA-Local Health System-MNCHN	PHO	2,656,881.57	March 2013	December 2014	74.47%	1,978,728.00		Implemented
DOH-Prov'l Warehouse	PHO	460,000.00	March 2013	December 2014	100%	460,000.00		
DOH-RIVA-PCBI-GEAMH	GEAMH	1,171,668.00	September 2013	December 2013	7.12%	83,420.00		Implemented
DOH-RIVA-PCB1-Carsigma	Carsigma Dist. Hosp	383,450.00	January 2014	March 2014	49.60%	190,200.00		partially implemented
DOH-RIVA-PCB1-DOSMH	DOSMH	1,172,750.00	January 2014	March 2014	50.33%	590,205.00		partially implemented
DOH-RIVA-PCB1-Naic	Naic Medicare Hosp	227,750.00	October 2013	December 2013	37.24%	84,830.00		partially implemented
DOH-RIVA-PCB1-CMH	Cavite Mun. Hosp.	166,250.00	October 2013	December 2013	41.35%	68,750.00		partially implemented
DOH-RIVA-PCB1-GTMH	Gen. Trias Med.	47,750.00	January 2014	March 2014	0%	-		not implemented
TOTAL		74,776,652.77				45,057,167.87		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


LAURO D. MONZON
Provincial Accountant


JUANITO VICTOR C. REMULLA, JR
Provincial Governor
governor's signature


**QUARTERLY REPORT OF ON - GOING GAWAD PAMANA PROJECT UNDER THE PERFORMANCE CHALLENGE FUND (PCF)
FOR THE 4th QUARTER, CY 2014**


CAVITE

Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Two Storey, Four Classroom Modular Type School Building	Barangay Pantihan IV ES, Maragondon	Php 3M	Dec. 4, 2013	Jan. 17, 2014	53.15%	Php 677,275.46		Change Order is in Process


We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


JESUS I. BARRERA
 Prov'l Plan'g & Dev't Coordinator


GEORGE B. FOJAS
 Provincial Engineer

Approved by:


JUANITO VICTOR O. REMULLA, JR.
 Governor
for Governor's signature


QUARTERLY REPORT OF ON -GOING GAWAD PAMANA PROJECTS UNDER THE LOCAL GOVERNMENT SUPPORT FUND (LGSF)
FOR THE 4th QUARTER, CY 2014


CAVITE

Project	Location	Total Cost (In pesos)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Purchase and Development of Relocation Site #3 Informal Settlers	Barangay Toclong, Kawit	P35,000,000.00						
a. Purchase of 24,262 sq. meters parcel of land		13,344,100.00	July 5, 2012		100%	Php 13,344,100.00		Completed
b. Delivery of Filling materials		2,996,529.22	Nov. 19, 2012	Nov. 30, 2012	100%	Php 2,996,529.22		Completed
c. Construction of box culvert and drainage system Phase I		4,855,700.00	Dec. 6, 2013	Feb. 17, 2014	78.82%	Php 3,856,664.34		Two (2) partial payments released
d. Concrete works, concrete cover and plastering flooring Phase II		4,287,100.00	Jan. 16, 2014	March 1, 2014	52.03%	Php 2,029,907.50		First partial payment released
e. Construction of curbs and gutter and installation of R.C. culvert pipes Phase III		4,596,700.00	Jan. 16, 2014	March 16, 2014	10.46%			Construction suspended due to right of way
f. Concreting of road Phase IV		3,661,800.00	Jan. 16, 2014	March 14, 2014	51.50%	Php 1,936,415.29		First partial payment released
g. Electrification (Phase 1)		4,500,000.00						Notice to Proceed In Process


We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


JESUS I. BARRERA
Prov'l Plan'g & Dev't Coordinator


GEORGE B. EOJAS
Provincial Engineer

Approved by:


JUANITO VICTOR C. REMULLA, JR.
Governor
for governor's signature