


Program or Project	Location		Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
• Upgrading/concreting of road & construction of canal lining	Ligas III, Kalugdan St.	City of Bacoor	995,176.82						not yet started
• Widening of road (Tropical Village along Arnaldo H-way Phase 2)	San Francisco	Gen. Trias	998,712.00	6/27/2014	7/11/2014	100%			completed
• Concreting of road	San Francisco, Sitio Kiko Rosa	Gen. Trias	999,280.90	6/27/2014	7/24/2014				on-going
• Concreting of road	Tua, Sitio Bayagbag	Magallanes	1,000,000.00						not yet started
• Concreting of road	Litlit, Sitio Maynilaan	Silang	1,000,000.00						not yet started
• Asphalt overlay of SVD Road Phase 2	Mag-asawang Ilat	Tagaytay City	5,000,000.00	5/7/2014	5/9/2014	100%			completed
• Concreting of road									
3. Environmental Management			9,940,000.00						
3.1 Construction and rehabilitation of sanitary landfills, materials recovery facilities and purchase of garbage trucks and related equipment									
• Purchase of 71 units multicab for Disaster Risk Reduction and Management (DRRM)		Provincewide	9,940,000.00						20 units delivered as of 7/10/2014

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


LEONOR R. VILLALOBOS
 Provincial Budget Officer


GEORGE B. FOYAS
 Provincial Engineer


JUANITO VICTOR C. REMULLA JR.
 Provincial Governor
Ex-governor's signature