

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2019

Province: Cavite

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Social Development								
1.1 Establishment or rehabilitation of manpower development centers								
1.1.1 Roofing of quadrangle	Kaymisas ES, Kaymisas, Gen. E. Aguinaldo	1,496,320.17	29-Aug-19	4-Nov--19	19.67%			On-going
1.1.2 Construction of perimeter fence	Halang ES, Naic	2,321,307.27	15-Oct-19	1-Feb-20	41.17%			On-going
1.1.3 Improvement of 10m x 30m covered court	Noveleta NHS, Noveleta	783,213.68	27-Sep-19	3-Nov-19	64.16%			On-going
1.2 Construction or rehabilitation of multipurpose halls								
1.2.1 Construction of stage and he/she comfort room with septic tank	San Lorenzo Ruiz I, City of Dasmariñas	885,682.01						Not yet acknowledged
1.2.2 Construction of 4 He/She comfort room with septic tank	Javalera, City of Gen. Trias	1,076,938.24	11-Oct-19	13-Jan-20	2.00%			On-going
1.2.3 Completion of multipurpose hall	Tambo Malaki, Indang	543,474.70	11-Oct-19	4-Nov-19	8.35%			On-going
1.2.4 Construction of multipurpose hall	San Jose I, Noveleta	1,254,906.53	20-Sep-19	23-Nov-19	25.00%			On-Going
1.3 Installation and maintenance of street lighting system								
1.3.1 Installation of 73 units 15 watts LED solar-powered streetlights, Biga II, Silang	Biga, Silang	1,836,406.90	20-Sep-19	19-Oct-19	100.00%			Completed
Total Social Development		10,198,249.50						
2. Economic Development								
2.1 Construction or rehabilitation of local roads and bridges, including purchase of appropriate engineering equipment, such as dump trucks, graders & pay loaders								
2.1.1 Asphalt overlay of road	Buck Estate, Alfonso	3,626,768.82	2-Oct-19	5-Oct-19	100.00%			Completed
2.1.2 Concreting of road (FMR), Phase I L=257m; W=4.5m	Kaysuyo, Imus ng Kastila, Alfonso	1,522,890.83						Not yet acknowledged
2.1.3 Concreting of farm to market road (L=1,000m; W=5m)	Sulsugin, Alfonso	6,307,000.00						Not yet acknowledged
2.1.4 Concreting of road (L=547m; W1=3m; W2=5m)	Buho, Cesicar St., Amadeo	2,413,596.75	2-Oct-19	23-Oct-19				For implementation
2.1.5 Concreting of road	Minantok Silangan, Amadeo	996,925.78	11-Oct-19	1-Nov-19				For implementation
2.1.6 Concreting of barangay road (L=180m; W=3.50m)	Fatima III, City of Dasmariñas	951,756.44	28-Aug-19	11-Sep-19	100.00%			Completed
2.1.7 Concreting of road	San Agustin I, City of Dasmariñas	1,737,003.84						Not yet acknowledged
2.1.8 Concreting of road	San Agustin II, Via Verde Village, City of Dasmariñas	1,512,872.00						No NTP
2.1.9 Asphalt overlay of road, (L = 357m; W=2.7m - 6.5m), Medicion I-D, City of Imus	Medicion I-D, City of Imus	1,252,221.24						
2.1.10 Asphalt overlay (L=852m; W=4.4m)	Tanzang Luma IV, City of Imus	3,366,666.59	2-Oct-19	5-Oct-19	100.00%			Completed
2.1.11 Concreting of road Phase II (L=350m; W=5m)	Castaños Lejos, Bulbok Amuntay, Gen. E. Aguinaldo	2,300,387.50	20-Aug-19	11-Sep-19	90.21%			On-going
2.1.12 Re- blocking of road	Narvaez, Bayabas Road, Gen. E. Aguinaldo	793,967.00	20-Aug-19	1-Sep-19				
2.1.13 Asphalt overlay of road (L=515m; W=4.50m)	Poblacion 4, Gen. E. Aguinaldo	2,102,676.74	7-Sep-19	29-Sep-19	100.00%			Completed
2.1.14 Application of pavement markings for pedestrian crossing	Kayquit II, Indang	294,754.06						No NTP
2.1.15 Concreting of road (L=113m; W=2.50m)	Sta. Isabel, Kawit	390,108.50	28-Aug-19	13-Sep-19	100.00%			Completed

2.1.16 Concreting of road (L=122m; W=4m)	Bendita I, Magallanes	673,888.02	2-Oct-19	5-Nov-19	19.67%			On-going
2.1.17 Concreting of road (L=2,000m; W=5m)	Kabulusan, Sitio Malinta, Magallanes	4,996,582.00						
2.1.18 Concreting of road (L=349m; W=4m)	Urdaneta, Magallanes	-105,211.48						
2.1.19 Concreting of barangay road	Mabato, Maragondon	3,212,668.25						
2.1.20 Concreting of barangay road (L=486.30m; W=4m)	San Miguel A, Maragondon	2,479,267.45	6-Sep-19	16-Oct-19	100.00%			Completed
2.1.21 Concreting of farm-to-market road L=312m; W=4m	Bukal, Sitio Pulo, Mendez	1,621,951.50	11-Oct-19	19-Nov-19				For implementation
2.1.22 Asphalt overlay of road (L = 536.30m)	Bucana Sasahan, Naic	1,860,232.26	20-Aug-19	21-Aug-19	100.00%			Completed
2.1.23 Widening of NIA road (L=100m; W=2m)	Malainen Bago- Mabulo, Naic	796,716.00	15-Oct-19	30-Nov-19				For implementation
2.1.24 Widening of NIA road (L=820m; W=1m)	Malainen Bago- Sapa, Naic	4,995,033.46						
2.1.25 Asphalt overlay of road (L=623m; W=5m)	Munting Mapino, Naic	2,797,427.98	2-Oct-19	4-Oct-19	100.00%			Completed
2.1.26 Concreting of barangay road (L=110m; W= 3m)	San Antonio II, Noveleta	407,916.14	28-Aug-19	11-Sep-19	100.00%			Completed
2.1.27 Concreting of road (L=521m; W=5m & 4.5M)	Batas, Purok 4, Silang	3,095,705.00	20-Aug-19	11-Sep-19	100.00%			Completed
2.1.28 Asphalt overlay of road (L=246m; W=6m)	Lumil, Silang	1,595,862.04	2-Oct-19	5-Oct-19	100.00%			Completed
2.1.29 Concreting of road (L=900m; W=5m)	Mataas na BuroI, Sitio Bulsukan, Silang	5,675,445.50	15-Oct-19	13-Nov-19	7.29%			On-going
2.1.30 Concreting of road (L=600m; W=4.50m)	Toledo, Silang	3,517,730.00	23-Aug-19	15-Sep-19	16.24%			On-going
2.1.31 Asphalt overlay of road (L=206m; W=3m)	Tubuan I, along P. Reyes St., Silang	562,506.35	20-Aug-19	23-Aug-19	100.00%			Completed
2.1.32 Asphalt overlay of road (L1=236m; W=5m; L2=33m; W2= 6m)	Tubuan I, along E. Asuncion St., Silang	1,252,035.22						Not yet acknowledged
2.1.33 Concreting of road	Ulat, Silang	3,148,167.80						For implementation
2.1.34 Reblocking of road (L=410m W=5.0m)	San Francisco, Tagaytay	3,092,402.50						Not yet acknowledged
2.1.35 Concreting of barangay road (L = 59.50m; W = 2.40m)	Poblacion I, Ternate	304,497.62						Not yet acknowledged
Total Economic Development		75,550,419.70						
3. Environmental Management								
3.1 Implementation of flood and erosion control projects, such as rehabilitation and construction of drainage systems, de-silting of rivers, and de-clogging of canals								
3.1.1 Construction of grouted riprap and masonry canal lining	Taywanak Ibaba, Alfonso	1,008,991.96						
3.1.2 Construction of grouted riprap	Minantok Silangan, Amadeo	-131,443.10						
3.1.3 Repair of canal lining with cover, Poblacion 3, Amadeo	Poblacion 3, Amadeo	329,204.49	11-Oct-19	21-Nov-19	100.00%			Completed
3.1.4 Construction of canal lining/Upgrading of pathway, Poblacion 7, Amadeo	Poblacion 7, Amadeo	1,294,818.08	20-Aug-19	28-Oct-19	31.52%			On-going
3.1.5 Rehabilitation of drainage canal, Anabu II-A , City of Imus	Anabu II-A, City of Imus	4,928,714.20	6-Sep-19	17-Jan-20	100.00%			Completed
3.1.6 Improvement of concrete pathwalk and canal lining, Total length= 316.70m	Fiorello Calimag, Gen. M. Alvarez	1,130,608.01						Not yet acknowledged
3.1.7 Construction of canal cover, Bucal 2, Maragondon	Bucal 2, Maragondon	969,755.64						Not yet acknowledged
3.1.8 Construction of canal lining	Palocpoc II, Mendez	1,178,773.86	11-Oct-19	29-Nov-19				For implementation
3.1.9 Rehabilitation of drainage system and concreting of sidewalk, Banaba, Silang	Banaba, Silang	615,246.73	28-Aug-19	11-Oct-19	85.00%			On-going
3.1.10 Construction of canal lining, Munting Ilog	Munting Ilog, Sitio Tamak, Silang	1,096,788.66						No NTP
3.1.11 Rehabilitation of canal lining	Pooc II, Silang	1,820,334.12						For termination
Total Environmental Management		14,241,792.65						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MA. DULCE L. TANGCO
Provincial Budget Officer

ENGR. GILBERT V. GANDIA
Provincial Engineer

JUANITO VICTOR C. REMULLA
Provincial Governor

