

**20% COMPONENT OF THE IRA UTILIZATION**  
Second Quarter 2016

Province of: CAVITE

Code	General Description			Obligations	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
							% of Completion	Total Cost Incurred to Date		
	<b>1. Social Development</b>			<b>33,589,188.46</b>						
	<b>1.1 Construction or rehabilitation of health centers, rural health units or hospitals, and purchase of medical equipment</b>			<b>5,377,061.68</b>						
3000-200-1-1-10	1.1.1	Construction of Infectious Building (Phase 2)	Gen. Emilio Aguinaldo Memorial Hospital	Trece Martires City	5,377,061.68					For Implementation
	<b>1.2 Establishment or rehabilitation of manpower development centers</b>			<b>7,002,138.16</b>						For Implementation
3000-100-1-3-10	1.2.1	Construction of covered court (18m x 30m) with slab on fill and floor line	Bailen ES	Gen. E. Aguinaldo	3,852,788.05					For Implementation
3000-100-1-3-17	1.2.2	Construction of covered stage (10.50m x 21m)	Guyam ES, Guyam Malaki	Indang	1,927,371.75					For Implementation
3000-100-1-3-27	1.2.3	Construction of foundation and	Balite II ES	Silang	1,221,978.36					For Implementation
	<b>1.3 Construction or rehabilitation of multipurpose facilities (out-of-school youths, women, senior citizens, minors, displaced families, indigenous people &amp; differently-abled persons)</b>			<b>19,554,781.52</b>						
3000-500-1-4-2	1.3.1	Improvement of 15m x 28m covered court with stage	Matagbak I	Alfonso	1,841,961.84					For Implementation
3000-500-1-4-21	1.3.2	Construction of standard 14m x 28m covered court	Bernardo Pulido	Gen. M. Alvarez	2,973,473.97					For Implementation
3000-500-1-4-22	1.3.3	Construction of 2-storey standard multipurpose hall	Poblacion I-A	Gen. M. Alvarez	1,670,043.34					For Implementation
3000-500-1-4-26	1.3.4	Construction of Covered Court (18m x 30m)	Mahabang Kahoy Lejos	Indang	3,523,786.95					For Implementation
3000-500-1-4-32	1.3.5	Construction of 2-storey standard	Anuling Cerca II	Mendez	1,678,664.83					For Implementation
3000-500-1-4-33	1.3.6	Completion of multipurpose hall	Bucal	Mendez	1,323,935.23					For Implementation
3000-500-1-4-34	1.3.7	Construction of covered court	Panungyan II	Mendez	3,465,526.64					For Implementation
3000-500-1-4-37	1.3.8	Construction of 15m x 25m covered court	Acacia	Silang	3,077,388.72					For Implementation
	<b>1.4 Installation and maintenance of street lighting system</b>			<b>1,655,207.10</b>						
3000-500-1-5-2	1.4.1	Installation of 104 units Amglobe streetlights (spacing=25m) overhead feederlines	Gavino Maderan	Gen. M. Alvarez	1,155,836.95					For Implementation
3000-500-1-5-3	1.4.2	Installation of 45 units Amglobe streetlights (S=15m; overhead feederlines)	Maguyam	Silang	499,370.15					For Implementation
	<b>2. Economic Development</b>			<b>36,591,527.18</b>						
	<b>2.1 Construction or rehabilitation of local roads and bridges and purchase of appropriate engineering equipment (dump trucks, graders &amp; pay loaders)</b>			<b>36,591,527.18</b>						
8000-2-2-5	2.1.1	Concreting of farm-to-market road (L=600m; W=5m)	Poblacion I	Alfonso	2,681,700.00					For Implementation

**20% COMPONENT OF THE IRA UTILIZATION**  
Second Quarter 2016

Province of: CAVITE


Code	General Description			Obligations	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
							% of Completion	Total Cost Incurred to Date		
8000-2-2-6	2.1.2	Concreting of barangay road (L1=168m; W1=4m; L2=400m; W2=5m)	Poblacion IV	Alfonso	2,477,773.60					For Implementation
8000-2-2-7	2.1.3	Concreting of road (L1=651m; W1=4.50m; L2=105m; W2=2.5m)	Poblacion V	Alfonso	2,871,614.13					For Implementation
8000-2-2-10	2.1.4	Concreting of barangay road	Sta. Theresa, Sitio	Alfonso	4,628,000.00					For Implementation
8000-2-2-13	2.1.5	Asphalt overlay of road (L=277m; W=6m)	Poblacion 10, Dela Peña & C. Bayani Sts.	Amadeo	1,298,780.70	July 05, 2016	July 06, 2016	100%	Php1,298,780.70	Completed
8000-2-2-14	2.1.6	Concreting of road	Salaban	Amadeo	998,704.93					For Implementation
8000-2-2-20	2.1.7	Asphalt overlay of road (L=348.50m; W=5.3m)	Poblacion II	Gen. E. Aguinaldo	1,443,010.36	July 05, 2016	July 06, 2016	100%	Php1,443,010.36	Completed
8000-2-2-21	2.1.8	Concreting of road shoulder	Tabora	Gen. E. Aguinaldo	499,385.79					For Implementation
8000-2-2-24	2.1.9	Asphalt overlay of road (L=760m; W=6m)	Kayquit II	Indang	2,858,853.24	July 05, 2016	July 06, 2016	100%	Php2,858,853.24	Completed
8000-2-2-30	2.1.10	Asphalt overlay (L=551m; W=6m)	Poblacion 1B & 2B	Maragondon	2,585,261.50	July 05, 2016	July 06, 2016	100%	Php2,585,261.50	Completed
8000-2-2-31	2.1.11	Concreting of farm-to-market road (L=1,040m; W=3m)	San Miguel A	Maragondon	3,030,456.00					For Implementation
8000-2-2-33	2.1.12	Construction of concrete shoulder (L=578m)	Anuling Cerca II	Mendez	843,944.20					For Implementation
8000-2-2-35	2.1.33	Concreting of barangay road (L=259m; W=2.5m)	Bucal	Mendez	1,612,919.25					For Implementation
8000-2-2-36	2.1.14	Concreting of barangay road (L1=192.25m; W1=3m; L2=59m; W2=6m; L3=30.90m; W3=5m)	Galicia III	Mendez	1,008,065.92					For Implementation
8000-2-2-37	2.1.15	Concreting of road (L=383m; W1=4m; L2=58m; W2=5m)	Panungyan I, Sacat & Pulo Roads	Mendez	1,708,010.06					For Implementation
8000-2-2-42	2.1.16	Improvement of Lumil Bridge	Lumil	Silang	5,046,452.70					For Implementation
8000-2-2-45	2.1.17	Concreting of road	Sahud Ulan, Sitio Postema	Tanza	998,594.80					For Implementation
	<b>3. Environmental Management</b>				<b>17,359,574.99</b>					
	<b>3.1 Implementation of flood and erosion control projects (rehabilitation and construction of drainage systems, de-silting of rivers, de-clogging of canals)</b>				<b>17,359,574.99</b>					
8000-3-3-3	3.1.1	Rehabilitation of pathwalk and repair of drainage system	Barangay 33-Buan Buan	Cavite City	638,096.64					For Implementation
8000-3-3-12	3.1.2	Construction of retaining wall	Fiorello Calimag	Gen. M. Alvarez	2,468,466.63					For Implementation
8000-3-3-13	3.1.3	Rehabilitation of canal lining	Buna Cerca	Indang	720,655.56					For Implementation
8000-3-3-14	3.1.4	Construction of grouted riprap and steel railings	Lumampong Balagbag	Indang	306,377.76					For Implementation


**20% COMPONENT OF THE IRA UTILIZATION**  
Second Quarter 2016


Province of: CAVITE

Code	General Description			Obligations	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
							% of Completion	Total Cost Incurred to Date		
8000-3-3-15	3.1.5	Construction of canal lining (L=300m)	Baliwag	Magallanes	1,093,192.85					For Implementation
8000-3-3-16	3.1.6	Construction of canal lining with cover (L=258.5m)	Bucal 3B	Maragondon	1,041,555.25					For Implementation
8000-3-3-19	3.1.7	Construction of canal cover (L=1,535.60m)	Palocpoc II, La Purisima and San Isidro Sts.	Mendez	1,473,314.40					For Implementation
8000-3-3-23	3.1.8	Construction of canal lining with cover (L=655m)	Kaong, Sitio Ibayong Ilat	Silang	2,341,006.43					For Implementation
8000-3-3-24	3.1.9	Construction of drainage system (L=518.32m)	Lalaan I	Silang	2,181,690.90					For Implementation
8000-3-3-25	3.1.10	Construction of open canal (L=843.22m)	Majabag	Silang	1,730,756.54					For Implementation
8000-3-3-28	2.1.11	Construction of canal lining with cover	Julugan IV	Tanza	1,528,854.62					For Implementation
8000-3-3-32	3.1.12	Construction of slope protection wall and drainage canal	Mts. Palay-palay Mataas na Gulod Protected Landscape, DENR Park Station, Sanang I	Ternate	1,835,607.41					For Implementation

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**LEONOR R. VILLALOBOS**  
Provincial Budget Officer

  
**ENGR. GEORGE B. FOJAS**  
Provincial Engineer

  
**ATTY. JESUS CRISPIN C. REMULLA**  
Provincial Governor