

**20% COMPONENT OF THE IRA UTILIZATION
FOR SECOND QUARTER 2015**

Province of: CAVITE

Program or Project	Location		Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
1. SOCIAL DEVELOPMENT			44,229,084.69						
1.1 Construction or rehabilitation of local government-owned potable water supply system			3,699,290.75						
1. Construction of water system	Pantihan I	Maragondon	1,824,727.29						For Implementation
2. Construction of water system	Anuling Cerca I	Mendez	1,874,563.46						For Implementation
1.2 Establishment or rehabilitation of manpower development centers			9,318,232.89						
1. Construction of k-type 2-storey 4-classroom modular school building	Tabora ES	Gen. Aguinaldo	504,483.44						For Implementation
2. Construction of arc roof covered court (15m x 30m)	Bucal II ES	Maragondon	2,386,996.94						For Implementation
3. Construction of covered court (18m x 31.50m) with retaining wall	Anuling NHS	Mendez	3,669,758.41						For Implementation
4. Construction of k-type 2-storey 6-classroom modular school building	Munting Mapino PS	Naic	1,083,475.97						For Implementation
5. Construction of fence	Naic NHS, Halang	Naic	1,613,957.76						For Implementation
6. Upgrading of service entrance	Polytechnic University of the Philippines-Annex	Alfonso	59,560.37						For Implementation
1.3 Construction or rehabilitation of multipurpose facilities (out of school youths, women, senior citizens, minors, displaced families, indigenous people & differently abled persons)			29,241,884.93						
1. Construction of 2-storey standard multipurpose hall	Mangas II	Alfonso	1,671,643.43						For Implementation
2. Extension of 2nd floor senior citizen building	Bayan Luma III	City of Imus	1,157,763.02						For Implementation
3. Construction of bahay pulungan for senior citizen	Calumpang Cerca	Indang	649,133.51						For Implementation
4. Construction of 2-storey standard multipurpose hall	Acacia	Silang	1,672,264.78						For Implementation
5. Construction of covered court (15M x 28m)	Kaytitinga III	Alfonso	3,272,745.41						For Implementation
6. Construction of covered court (13m x 24m)	Sinaliw Malaki	Alfonso	2,735,474.63						For Implementation
7. Construction of covered court (11m x 28m)	Gavino Maderan, Block 5	GMA	2,935,196.57						For Implementation
8. Construction of multipurpose covered court with day care and health center (Phase 2)	Ramon Cruz Sr., Sitio Happy Valley	GMA	1,950,686.22						For Implementation

Province of: CAVITE


Program or Project	Location		Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
9. Construction of covered court (14m x 28m)	Lumamong Balagbag	Indang	2,699,803.93						For Implementation
10. Construction of covered court (13m x 30m)	Lumamong Halayhay	Indang	3,015,671.80						For Implementation
11. Installation of pre-painted GI & plastic slidings on an 18m x 30m covered court	Ipil II	Silang	1,456,687.50						For Implementation
12. Construction of covered court (13m x 28m) with fencing	Halayhay	Tanza	3,210,747.77						For Implementation
13. Construction of covered court (14m x 26m)	Mulawin	Tanza	2,814,066.36						For Implementation
1.4 Installation and Maintenance of Streetlighting System			1,969,676.12						
1. Installation of 70 units streetlight underground feederline	Malagasang II-G, Mary cris Complex Executive Homes Ph5	City of Imus	970,398.10						For Implementation
2. Installation of 85 units security lamp type streetlight	Salitran III, South Garden Homes	City of Dasmariñas	999,278.02						For Implementation
2. ECONOMIC DEVELOPMENT			27,611,224.66						
2.1 Construction or rehabilitation of local roads and bridges & purchase of appropriate engineering equipment (dumtrucks, graders, & payloaders)			27,611,224.66						
1. Asphalt overlay of road	Barangay 2	Amadeo	328,269.00						For Implementation
2. Concreting of Kaysuyo-Tua road	Tua	Magallanes	998,527.50						For Implementation
3. Construction of reinforced concrete double box culvert	Layong Mabilog	Maragondon	1,048,991.61						For Implementation
4. Concreting of road	San Miguel A	Maragondon	3,306,266.00						For Implementation
5. Concreting of road	Miguel Mojica	Mendez	1,802,700.00						For Implementation
6. Concreting of Labac-Muzon NIA Road	Labac-Muzon	Naic	1,004,550.00						For Implementation
7. Asphalt overlay	Pooc I	Silang	4,693,317.00	6/26/2015	7/1/2015	100%			Completed
8. Concreting of road	Toledo	Silang	1,261,740.70						For Implementation
9. Asphalt overlay of road	Tubuan III & V, Capt. Pepe St.	Silang	1,403,222.00	6/25/2015	6/26/2015	100%			Completed
10. Concreting of Amaya II-Casa Nueva Road	Amaya II	Tanza	4,099,966.25						For Implementation
11. Concreting of road	Sanja Mayor	Tanza	6,462,849.60						For Implementation
12. Concreting of road	Poblacion I-A	Ternate	1,200,825.00						For Implementation
2. ENVIRONMENT MANAGEMENT			14,477,888.08						
2.1 Implementation of flood and erosion control projects (rehabilitation and construction of drainage systems, de-silting of rivers, de-clogging of canals)			14,477,888.08						

Province of: CAVITE

Program or Project	Location		Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
						% of Completion	Total Cost Incurred to Date		
1. Construction of canal lining and pathwalk	Panapaan IV, Sitio Lotus	City of Bacoor	682,615.68						For Implementation
2. Construction of canal lining & upgrading of pathwalk	Talaba VII	City of Bacoor	852,437.27						For Implementation
3. Construction of canal cover	Poblacion II	Gen. E. Aguinaldo	653,492.64						For Implementation
4. Construction of canal lining	Pulo	Indang	547,715.00						For Implementation
5. Riprapping of creek	Mambog II	City of Bacoor	1,727,120.00						For Implementation
6. Construction of canal lining with cover	Talaba III	City of Bacoor	1,345,795.87						For Implementation
7. Construction of goruted riprap	Bagong Silang	City of Imus	1,679,865.81						For Implementation
8. Construction of drainage system	Pag-asa II, Saudia Village, Ph 2	City of Imus	4,923,895.21						For Implementation
9. Construction of canal lining	Toolong I-B	City of Imus	167,736.05						For Implementation
10. Construction of canal cover	Limbon	Indang	447,806.32						For Implementation
11. Construction of canal lining with cover	San Rafael II	Noveleta	999,206.77						For Implementation
12. Construction of open canal	Pulong Bunga	Silang	450,201.46						For Implementation

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


LEONOR R. VILLALOBOS
Provincial Budget Officer


ENGR. GEORGE R. ROJAS
Provincial Engineer


JUANITO VICTOR C. REMULLA JR.
Provincial Governor