


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
 For the 1st Quarter, CY 2016  
 Province of Cavite

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DPWH - KALSADA FUND	Alfonso/Gen.Trias/Magallanes	81,793,157.69	2/9/2016	2016	0.00%	-		Notice to Proceed March 16, 2016
DILG-LGSF	Noveleta, Cavite	7,000,000.00	9/14/2015	2016	0.00%	-		Notice to Proceed February 10, 2016
DA-RIVA-Binhian sa Lalawigan	Province Wide	1,000,000.00	10/17/2000		72.24%	722,431.49		Implemented
PCSO	GEAMH	1,500,000.00	4/30/2015	2015	96.87%	1,453,044.05		
DOH Medical Assistance	Provincial Hospitals	16,000,000.00	12/12/2014	December 2015	62.99%	10,077,938.68		Partially implemented
DOH-RIVA-PIPH	PHO	1,650,000.00	June 2015	December 2015	36.75%	606,429.30		Implemented w/ doc.in proc
DOH-MNCHN	PHO	372,892.00	September 2015	December 2015	94.95%	354,043.43		Fully implemented docs.in proc.
DOH-RIVA-PCB1-Carsigma	Carsigma Dist. Hosp	458,075.00	January 2014	March 2014	39.78%	182,220.00		partially implemented
DOH-RIVA-PCB1-DOSMH	DOSMH	1,172,750.00	January 2014	March 2014	54.07%	634,073.00		partially implemented
DOH-RIVA-PCB1-Naic	Naic Medicare Hosp	227,750.00	October 2013	December 2013	37.25%	84,830.00		partially implemented
DOH-RIVA-PCB1-CMH	Cavite Mun. Hosp.	166,250.00	October 2013	December 2013	41.35%	68,750.00		partially implemented
DOH-RIVA-PCB1-GTMH	Gen. Trias Med.	47,750.00	January 2014	March 2014	0.00%	-		not implemented
<b>TOTAL</b>		<b>111,388,624.69</b>				<b>14,183,759.95</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**LAURO D. MONZON**  
 Provincial Accountant

  
**JUANITO VICTOR C. REMULLA, JR**  
 Provincial Governor