

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
THIRD QUARTER, CY 2020**

Province: Cavite

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DA-IVA-Binhian sa Lalawigan	Province Wide	1,000,000.00	October 17, 2000		96.65%	966,468.51		For write-off upon receipt of approved letter from DA-IVA
3-CMGP 2017	Province Wide	89,602,717.00	November 27, 2017	December 29, 2017	99.99%	89,589,864.80		completed, unutilized fund returned to BTr, July 2020
3-CMGP 2018	Province Wide	62,381,844.00	April 4, 2018	2018	99.98%	62,369,386.39		completed, unutilized fund returned to BTr, July 2020
3-CMGP 2019	Province Wide	75,849,357.00	August 6, 2019	2020	15.00%	11,375,740.07		on going
IR IV-A	Province Wide	400,000.00	November 23, 2017	2018	0.00%	-		for implementation
I-MAP-7th District	Tagaytay City	3,500,000.00	January 4, 2017		59.90%	2,096,587.14		on going
I-R IV-A - PIPH	PHO	8,362,319.06	January 2017	December 2017	81.87%	6,846,412.90		on going
I-IV-A- MNCHN	PHO	1,121,134.57	January 2017	December 2017	38.16%	427,881.00		partially implemented
I-R IV-A- PCB1-GEAMH	GEAMH	1,786,807.27	January 2016	December 2016	98.83%	1,765,851.27		Implemented w/ doc.in proc
I-R IV-A- PCB1-Carsigma	Carsigma Dist. Hospital	458,075.00	January 2014	March 2014	51.82%	237,391.00		partially implemented
I-R IV-A- PCB1-DOSMH	DOSMH	1,172,750.00	January 2014	March 2014	87.20%	1,022,677.81		partially implemented
I-R IV-A- PCB1-Naic	Naic Med. Hosp.	227,750.00	October 2013	December 2013	61.34%	139,692.00		partially implemented
I-R IV-A- PCB1-CMH	Cavite Mun. Hosp.	166,250.00	October 2013	December 2013	41.35%	68,750.00		partially implemented
I-R IV-A -PCB1-GTMH	Gen. Trias Med.	47,750.00	January 2014	March 2014	0.00%	-		not implemented
P-REAP-1-Loan Proceeds	Amadeo, Cavite	7,635,362.38	October 2017	2018	27.88%	2,128,434.00		on going
P-REAP-1-GOP	Amadeo, Cavite	2,545,120.79	October 2017	2018	27.88%	709,478.00		on going
P-REAP-1-Province Equity	Amadeo, Cavite	2,545,120.79	October 2017	2018	27.88%	709,478.00		on going

whereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


DULCE L. TANGCO
Provincial Budget Officer


LAURIO D. MONZON
Provincial Accountant


JUANITO VICTOR C. REMULLA
Provincial Governor